PFC Quarterly Report

Public Agency: City of Albuquerque, New Mexico

Use Airport(s): Albuquerque International Sunport (ABQ)

Charge Expiration Date: 1/1/2020 Quarter Ending Date: 3/31/2019

Authority and Cumulative Expenditures (Summary)

Authorizing		Authority	Cum		
Document	Impose	Use	Coll. + Int	Disbursement	Status
Applic 1 96-01-C-01-ABQ	\$49,773,870	\$49,773,870	\$49,773,870	\$49,773,870	Closed 5-7-03
Applic 2 02-02-C-01-ABQ	\$41,844,636	\$41,844,636	\$41,844,636	\$41,844,636	Closed 5-6-09
Applic 3 06-03-C-02-ABQ	\$78,203,803	\$78,203,803	\$78,203,803	\$68,152,358	Active
Applic 4 16-04-C-00-ABQ	\$14,163,797	\$14,163,797	\$12,569,954	\$8,188,862	Active
Applic 5 18-05-C-00-ABQ	\$14,813,147	\$14,813,147	\$12,839,633	\$4,284,684	Active
Total	\$198,799,253	\$198,799,253	\$195,231,896	\$172,244,410	

Collections and Interest (From inception to-date)

	Previously Reported	Current Quarter 1st	Current Quarter 2nd	Current Quarter 3rd	Current Quarter 4th	Cumulative
PFC Revenue Applic-01	\$49,773,870					\$49,773,870
PFC Revenue Applic-02	\$41,844,636					\$41,844,636
PFC Revenue Applic-03	\$78,203,803					\$78,203,803
PFC Revenue Applic-04	\$12,569,954					\$12,569,954
PFC Revenue Applic-05	\$4,704,276	\$3,211,963	\$2,984,531	\$1,938,863		\$12,839,633
Total	\$187,096,539	\$3,211,963	\$2,984,531	\$1,938,863	\$0	\$195,231,896

Remaining Authorized Collections

\$3,567,357

PFC Account Balance

Quarterly Totals

\$22,987,486

Project Schedules and Disbursements

Application Number: Application Approval Date: Required Project Implementation Date: Closed Date:

App -01	App -02	App -03	App -04	App -05
3/22/1996	2/27/2002	6/26/2006	9/8/2016	3/23/2018
5/1/2002	12/1/2007	7/1/2008	10/1/2018	4/1/2020
5/7/2003	5/6/2009	Active	Active	Active

	_			•				
			ates					
		Implement	Complete		Disbursements			
· ·	ppr. evel	Est. (E) Actual (A)	Est.(E) Actual (A)	Previously Reported	Current Quarter	Cumulative	Total Use Approval	Expected Total Cost
Application -01								
1 Reconstruction of Runway 8-26 \$	3.00	1/96(A)	6/97(A)	49,773,870	\$0	\$49,773,870	\$49.773.870	\$49.773.870
Application -01 Total				49,773,870	\$0	\$49,773,870	\$49,773,870	\$49,773,870
The state of the s				10,110,010	V	\$ 10,110,010	V.0,1.0,0.0	\$ 10,110,010
Application -02								
1 Update Master Plan \$	3.00	4/92(A)	12/93(A)	\$83,782	\$0	\$83,782	\$83,782	\$83,782
2 Reconstruct Taxiway E \$	3.00	7/91(A)	5/95(A)	\$2,214,261	\$0	\$2,214,261	\$2,214,261	\$2,214,261
3 Improve Taxiways A & B \$	3.00	1/92(A)	10/94(A)	\$5,285,658	\$0	\$5,285,658	\$5,285,658	\$5,285,658
4 Terminal Apron Expansion \$	3.00	2/94(A)	12/94(A)	\$331,678	\$0	\$331,678	\$331,678	\$331,678
5 Runway 3-21 Extension & Upgrade \$	3.00	11/94(A)	12/95(A)	\$8,291,816	\$0	\$8,291,816	\$8,291,816	\$8,291,816
6 Runway 12-30 Extension & Reconst \$	3.00	1/97(A)	8/00(A)	\$11,814,160	\$0	\$11,814,160	\$11,814,160	\$11,814,160
7a DE-II Apron Expansion \$	3.00	8/96(A)	2/99(A)	\$358,979	\$0	\$358,979	\$358,979	\$358,979
7b DE-II Taxiway Improvements \$	3.00	8/96(A)	2/99(A)	\$325,157	\$0	\$325,157	\$325,157	\$325,157
7c DE-II Runway Improvements \$	3.00	8/96(A)	2/99(A)	\$703,330	\$0	\$703,330	\$703,330	\$703,330
8 Construct Access Road D \$	3.00	9/91(A)	11/92(A)	\$508,424	\$0	\$508,424	\$508,424	\$508,424
9 Construct Sunport Boulevard \$	3.00	2/96(A)	8/99(A)	\$10,648,487	\$0	\$10,648,487	\$10,648,487	\$10,648,487
10 Expand Air Cargo Apron \$	3.00	2/95(A)	12/98(A)	\$1,211,556	\$0	\$1,211,556	\$1,211,556	\$1,211,556
11 PFC Application Administrative Cost \$	3.00	7/95(A)	12/01(A)	\$67,348	\$0	\$67,348	\$67,348	\$67,348
Application -02 Total				\$41,844,636	\$0	\$41,844,636	\$41,844,636	\$41,844,636
The state of the s				\$11,511,000	V	\$11,011,000	V 1.1, 0 1.1, 0 00	\$11,011,000
Application -03								
1 Extend Runway 3/21 \$	4.50	7/95(A)	7/96(A)	\$28,335,721	\$0	\$28,335,721	\$28,580,092	\$28,580,092
2 Rehabilitate Terminal Apron \$		10/06(A)	1/13(A)	\$5,352,660	\$0	\$5,352,660	\$5,352,660	\$5,352,660
3 Upgrade Communications System \$		7/05(A)	10/11(A)	\$3,769,000	\$0	\$3,769,000	\$3,769,000	\$3,769,000
4 Upgrade FIDS/BIDS \$		7/05(A)	8/07(A)	\$4,375,403	\$21,283	\$4,396,686	\$5,883,029	\$5,883,029
5 Rehab Terminal-Public Space \$		7/03(A)	2/12(A)	\$11,071,489	\$644	\$11,072,133	\$17,364,987	\$17,364,987
6 Rehab Terminal-Mech/Elect/Fire \$		7/05(A)	1/14(A)	\$10,887,695	\$21,548	\$10,909,243	\$12,175,304	\$12,175,304
7 Const Customs/Fed Insp Station \$		7/04(A)	7/07(A)	\$402,315	\$0	\$402,315	\$402,315	\$402,315
8 Rehab Term-Passenger Screening \$ 9 Extend Spirit Drive \$		7/03(A)	7/07(A)	\$1,430,231	\$0	\$1,430,231	\$1,430,230	\$1,430,230
9 Extend Spirit Drive \$ 10 Extend University Boulevard \$	4.50 4.50	7/04(A) 7/05(A)	7/05(A) 7/06(A)	\$2,474,569 \$0	\$9,800 \$0	\$2,484,369 \$0	\$3,166,186 \$0	\$3,166,186 \$0
11 PFC Application Admin Fees \$		8/05(A)	1/06(A)	\$0	\$0	\$0	\$80,000	\$80,000
Application -03 Total	4.00	G/00(/1)	1700(71)	\$68,099,083	\$53,275	\$68,152,358	\$78,203,803	\$78,203,803
The first of the f				\	400,2.0	\$00,10 <u>2,000</u>	ψ. 0,200,000	ψ. 0,200,000
Application -04								
1 Taxiway A Reconstr/Design/Const \$	4.50 1	2/2011(A)	6/2016(A)	\$3,100,102	\$0	\$3,100,102	\$3,100,102	\$3,100,102
2 PreSecurity Mech Penthouse Rehat \$		1/2014(A)	5/2017(A)	\$2,411,780	\$0	\$2,411,780	\$2,411,780	\$2,411,780
3 Access Control Improvements \$		2/2014(A)	7/2020(E)	\$573,522	\$64,726	\$638,248	\$6,606,106	\$6,606,106
4 Roadway Signage Replacement \$		5/2015(A)	2/2018(A)	\$574,640	\$0	\$574,640	\$574,640	\$574,640
5 Elevator/Escalator Upgrades PII \$		2/2011(A)	1/2016(A)	\$1,389,092	\$0	\$1,389,092	\$1,396,169	\$1,396,169
6 PFC Consulting Fees \$	4.50 5	5/2015(A)	12/2016(A)	\$75,000	\$0	\$75,000	\$75,000	\$75,000
Application -04 Total				\$8,124,136	\$64,726	\$8,188,862	\$14,163,797	\$14,163,797
Application -05								
1 Runway 21 Exit Taxiway-F6 \$	4.50 4	4/2018(A)	3/2019(E)	\$88,419	\$46,637	\$135,056	\$1,210,440	\$1,210,440
2 Taxiway E Reconstruction \$		2/2018(A) 2/2019(E)	3/2019(E) 1/2020(E)	\$00,419	\$460,368	\$460,368	\$9,748,600	\$9,748,600
3 Snow Removal Equip Storage Bldg \$		2/2019(E) 2/2015(A)	9/2016(A)	\$2,118,528	\$400,308	\$2,118,528	\$2,118,528	\$2,118,528
4 Runway 8 and 12 De-Couple \$		2/2018(A)	5/2018(A)	\$196,797	\$0	\$196,797	\$197,659	\$197,659
5 Runway 8/26 Rehabilitations \$		2/2018(A)	8/2018(A)	\$1,327,174	\$23,510	\$1,350,684	\$1,477,920	\$1,477,920
6 PFC Administration \$		2/2016(A)	9/2018(A)	\$23,251	\$0	\$23,251	\$60,000	\$60,000
Application -05 Total		` '		\$3,754,169	\$530,515	\$4,284,684	\$14,813,147	\$14,813,147

\$648,516

\$172,244,410

\$198,799,253

\$198,799,253